



# X-326 Sampling Analysis Plan

## Compressor Removal

Once the converters are removed, work begins on the compressors.



Compressors are housed within a heated enclosure for temperature control.



Enclosure is removed for easy access.



Compressor detached from inter-connecting piping using a carbon arc torch.



Metal plates are welded to secure the openings.



Compressor is lifted from the cell housing



The compressor is lowered to the operating floor.



The compressor is secured in a soft-sided shipping container for storage prior to shipment.