



X-326 Sampling Analysis Plan

Converter Removal



Cell components are housed within a heated enclosure for temperature control.



Hatch covers removed to allow access to the converters.



Converter detached from the interconnecting piping using a plasma torch.



The overhead bridge crane and a converter lifting fixture is lowered into place and attached to the converter.



Converter is raised from the cell using the crane.



Once removed from the cell housing, the converter is moved to an open area.



Metal plates are welded to secure the openings.



Converter is wrapped in plastic for contamination control and moved to the Operating floor to await shipment to the Nevada National Security Site (NNSS) for disposal.