

Exhibit 1
Milestone Activity Schedule
OSWDF CQC Contractor

Task No.	Work Task	(Calendar Days) Duration	Cumulative Days	Predecessors
1	Notice to Proceed	0	0	
2	Pre-mob Submittals	11	11	1
3	Mobilization	10	21	2
4	CQC Support	162	183	3
5	Demobilization	4	187	4
6	Complete project closeout submittals	14	201	5